

Envelope Leakage Test Report

(Blower Door Test)

R402.4.1.2 Compliance

INSTRUCTIONS: Please complete all fields before submitting. Submit one form (pdf) per email to BlowerDoorTests@colliercountyfl.gov.

Permit #:

Job Information

Builder: _____ Community: _____ Lot: _____

Address: _____ Unit: _____

City: _____ State: FL Zip: _____

Air Leakage Test Results *Passing results must be 7 ACH(50) or less*

$$\frac{\text{CFM}(50)}{\text{Building Volume}} \times 60 \div \text{ACH}(50) = \text{ACH}(50)$$

PASS

FAIL

Method for calculating building volume:

Retrieved from architectural plans

Code software calculated

Field measured and calculated

When ACH(50) is less than 3, Mechanical Ventilation installation must be verified by building department.

Certification of Test Results

R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2, 3 air changes per hour in Climate Zones 3 through 8. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), F.S. or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an *approved* third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the *code official*. Testing shall be performed at any time after creation of all penetrations of the *building thermal envelope*.

Testing Company

Company Name: _____ Phone: _____

I hereby verify that the above Air Leakage results are in accordance with the 5th Edition Florida Building Code Energy Conservation requirements Section R402.4.1.2, Climate Zone 1 and 2.

Date of Test: _____

Signature of Tester: _____

Printed Name of Tester: _____

License/Certification #: _____ Issuing Authority: _____